

Updates on Funded LPA Projects: Indiana

Project Sponsor	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information
			Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction	
City of Evansville	Walnut Street Ph 3: MLK Jr Blvd to US 41	Road Diet with bike and pedestrian accommodations, green infrastructure, and a multiuse path.	5/1/18	11/3/21	8/26/21	9/1/21	11/17/22	11/14/22	2/10/23	On Going	Project was let for bids on Feb 10, 2023 and awarded to Blankenberger Brothers Inc. for the low bid of \$21,274,381. The work at the New York Ave intersection has been delayed due to water main conflict, re-design and material procurement. Contractor has installed a new traffic signal at Kentucky/Walnut. Much of the construction from US 41 to Elliott St is complete. Utility relocations and storm sewer installation continue from Elliott St to Heidelberg Ave. Final Asphalt surface is expected to be placed in the 4th quarter of 2024 from US41 to Garvin Street.
Vanderburgh County	Oak Hill Rd from Eastwood Dr to Millersburg Rd	Road widening with bike and pedestrian accommodations	10/3/18	5/13/20	5/27/22	9/14/22	Complete	Complete	1/18/24	On Going	Project was let for bid on January 18, 2024 and awarded to Koberstein Contracting Inc, for approximately \$8.44M. Utility relocations are underway. Asphalt in place for Phase 1, Eastwood Dr to Voit Rd. Box culvert installed by Oak Hill Elementary School.
	Oak Hill Rd from Lynch Rd to St George Rd	Road widening with bike and pedestrian accommodations	4/1/21	12/9/21	Complete	5/1/24	On going				Work on early design is underway. A preliminary field check was held on December 9, 2021. Field work for wetland delineation and archaeology sampling is complete. Consultant is working on Stage 2 plans and utility coordination. The IDEM Section 401 General Water Quality Certificate was approved on 3/7/24. The Corps of Engineers permit application was submitted on 3/1/24. Hearing certification received from INDOT. Environmental document resubmitted to INDOT after addressing comments. Utility coordination is continuing. Right of way acquisition is ongoing; 8 parcels clear and 6 secured. Offers for 17 parcels have been approved. Geotechnical work has started.
	Wimberg Rd Bridge over Locust Creek	Bridge replacement	6/1/23	8/2/24	On Going	On Going					PE contract awarded to Beam Longest and Neff. Notice to Proceed given 6/1/23. Survey work completed. The hydraulic analysis was completed and the alignment was set to allow phased construction at the site. The structure, size and type study is underway to determine the most cost effective structure. Utility verification plans provided to the utilities. Stage 1 plans submitted. A field check was held on August 2. Environmental process underway. Geotechnical investigation completed.
Warrick County	Telephone Rd: Bell Rd to Fuquay Rd	Road widening with bike and pedestrian accommodations	12/19/19	4/15/21	2/1/22	4/21/22	Complete	Complete	7/10/24	On Going	PE contract awarded to Lochmueller Group. Pavement design completed 3/10/22. Permits are secured. Right of way parcels secured. Utility relocation is underway. Project was let for bid on July 10 with an apparent low bid of \$8.82M received from Blankenberger Brothers Inc. Right-of-way clearing underway. Utility relocation ongoing.
	Epworth Rd Phase 1: from Tecumseh Dr to south of SR 66	Road widening with bike and pedestrian accommodations	7/26/22	9/18/24	On Going	On Going					PE contract awarded to Lochmueller Group. A kick-off meeting was held on October 11, 2022. Draft Traffic Study, Hydraulic Study, and Archeology Study completed. Preliminary field check moved to June 2024 to allow time for additional archeological studies. The County has split the project into two phases. Preliminary Field Check held Sept 18 2024. Environmental process underway.
	Epworth Rd Phase 2: from SR 662 to Tecumseh Dr	Road widening with bike and pedestrian accommodations	On Going								Request for Proposals for preliminary engineering posted with responses due Nov 12, 2024.
	Oak Grove Rd Phase IV: From SR 261 to Anderson Rd	Road widening with bike and pedestrian accommodations	1/10/24	On Going							PE contract awarded to Lochmueller Group. Notice to Proceed with design issued to the Consultant 1/10/24. Topography survey nearing completion. Subsurface utility engineering to begin in May. PE and environmental tasks started. Utility engineering is ongoing.

Dates Non-italicized dates reflect the completion date for the activity, Italicized dates reflect anticipated completion dates for the activity, where appropriate.

Updates on Funded Projects: Kentucky

Project Sponsor	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Comments
			Professional Services Procurement	Preliminary Line and Grade Plans	Public Meeting / Meeting Notice	Environmental Approval	Right of Way Acquisition	Construction Procurement Package	Bid Letting/ Award	Construction	
City/County of Henderson	Green River Road from Bend Gate Rd to Osage Dr	Sidewalk extension with ADA improvements and markings	4/10/19	6/30/19	9/16/19	8/9/2019 & 6/1/2021	Complete	Complete			The Categorical Exclusion for Minor Projects was approved. The City and KYTC will work together on the RW phase. Title Work is complete and the documents have been submitted to KYTC. Right-of-way activities are complete. Final bid documents have been submitted to KYTC for comment. Additional funding request has been submitted. <i>KYTC comments received and the final bid documents have been updated.</i>
	Wathen Lane from US 60 to the City Limits	Corridor upgrade with widened travel lanes, curb, gutter, and sidewalk	8/7/19	11/11/19	Complete	10/20/21	Complete	Complete	1/5/24	On Going	Palmer Engineering selected to do the project design. The construction contract has been awarded to Yager Materials Corp. for \$4.115M A public meeting was held on Feb. 21, 2024. Construction began March 4 and is scheduled to be completed by December 15. Contractor is installing water main line and working on grading. <i>Excavating, grading and placement of stone for walking trail and roadway is continuing. Installation of stormwater structures and associated piping is nearing completion. Utility pole relocation is complete.</i>
KYTC	Watson Lane from Sunset Ln to Green River Rd	Improve safety and reduce congestion.	1/29/19	6/6/19	9/16/19	10/30/20	On Going				The Phase 1 plans are complete and an alternative has been selected. Federal authorization has been received for the second phase of design. Utility Coordination is underway. Joint inspection meeting held October 28th. Project split into 2 sections/phases with the intersection improvement phase a priority. Updated RW plans were submitted the end of April. Utilities are working on plans. Utility agreements are in place and the utility plans have been requested and are due for submittal in October. Appraisal activities are underway with 15 of 19 completed.
	KY 2183 and KY 1539	Intersection project to improve safety.	n/a	On Hold							Design plan revisions, to minimize utility impacts and costs, are being discussed. The City and County are reviewing the project purpose, need, benefits and costs to identify a preferred alternative. The County is reviewing low volume roundabout design options for potential impacts to the utilities at the intersection, particularly impacts to the gas line.

Dates Non-italicized dates reflect the completion date for the activity, Italicized dates reflect anticipated completion dates for the activity, where appropriate.

Updates on Funded INDOT Projects in MPO area

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information
					Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction	
1800142	R-40567	Bullock, Matthew	SR 65 Over I-64 EB/WB Lanes, 02.61 mi S SR-68	Bridge Replacement	Complete	Complete		Complete	N/A	Complete	12/7/22	On going	Documents posted for 9/14/22 Letting. Project was not awardable on the 9/14/22 Letting so it is being Re-Let on the 12/7/22 Letting. Contract was awarded to Blankenberger Brothers for \$12,923,950. Bridge will be worked on fall and winter of 2023-24. Construction will begin mid January 2024. Traffic will be diverted to off ramps so I64 can be closed for demolition and construction of the new structure. Closure in place, Construction On-Going
1400195	R-39921	Malone, Brian	SR 66 At Epworth Road, 0.16 mile E I-69	Intersection improvement project	Complete	Complete	Complete	Complete	Complete	Complete	2/10/23	On going	Displaced left turn is open. Functioning very well. Some small adjustments to be made. Working on Reflectivity of pavement markings.
1902861	R-39421	McCormick, Katie	SR 66 At New Harmony Road (WB), W. Mill Road (EB), N Happe Road (EB & WB), and Detroy Road (EB & WB)	Auxiliary Lanes, Accel & Decel or Turn Lanes	Complete	Complete		Complete	Complete	Complete	2/10/23	Complete	Work is completed.
1700937	R-42753	Hill, Luke	SR 57 Over Schlensker Ditch, 4.44 mile N US-41	Bridge Deck Overlay	Complete	Complete		On Going	N/A	Complete	4/12/23	On going	Received Stage 3 submittal, revised Pavement Design Patching and Joint work quantities. Working on Environmental Document and determining needed permits. Project moved to the April 12th 2023 Letting. Environmental CE-3 Submitted for review. Will post Public Notice near the end of January. Project will be advertised on the April Letting. Project was awarded to E&B Paving for the low bid of \$13,458,792.27. Working North to South, Construction expected to be complete in the Fall of 24. Over 70% of the project is completed. Slowly opening back up to 2 lanes. I-69 Southbound is having continued concrete patching taking place.
2000692			I 69 over UNT, 3+19 S JCT SR 57	Small Structure Pipe Lining				On Going					
2000715			I 69 over UNT, 0+98 S JCT I-64	Small Structure Pipe Lining				On Going					
2000717			I 69 over UNT, 0+74 S JCT I-64	Small Structure Pipe Lining				On Going					
2000863			SR 57 From US 41 to 1.32 mi N of US 41 (End of Concrete)	Concrete Pavement Restoration (CPR)				On Going					
2000889			I 69 From 2.3 mi E of US 41 to I-64	Concrete Pavement Restoration (CPR)				On Going					
2001114			SR 57 From S. Jct. of I 69 (end of Asphalt) to S. Jct. of I69 (Fly Over Ramp over I69)	Concrete Pavement Restoration (CPR)				On Going					
1902709	B-42876	Bullock, Matthew	US 41 Pedestrian walk at US41 & Washington Ave	Pedestrian Bridge	5/13/20	5/12/21	6/6/22	Complete	Complete	Complete	8/9/23	On going	Final Tracings submitted with RW and Utility exceptions. Low bid was not awardable. Reletting on the 8/9/2023 Letting. Ground Breaking Scheduled for 9/28/23. Loons have been placed and Bridge Foundations well underway. Ironing out aesthetics. Bridge has been set on abutments working on ramps. Aesthetics are final. Working on pavement for U-Turns.
2000186			US 41 0.87 mi S of SR62/66 (Washington Ave)	Intersection Improvement, Median U-Turn				Complete					
1900099	B-42187	Hill, Luke	I 64 Over Abandoned N & S RR, EBL, 0.82 mi E SR-65	Bridge Deck Replacement	Complete	Complete		Complete	N/A	Complete	10/12/23	On going	In design development. Final Tracing Files sent to Central Office for Letting. Project pushed back from 9/13/23 letting to 10/12/23 letting. Awarded to Ragle for \$2,494,331.20. Pre-con held at Evansville Sub-District January 29th. Construction is underway, started in June. Phase 3 eastbound and westbound deck pours took place in the final week of August. Bridge approaches were poured as well. Project is expected to completed in the next couple of weeks.
1900100			I 64 Over Abandoned N & S RR, WBL, 0.82 mi E SR-65	Bridge Deck Replacement									
1601066	R-41410	Bullock, Matthew	US 41 From N of SR 66/SR 62 (Lloyd Expwy) to 0.74 mi N of SR 66 (Diamond Ave)	Pavement replacement	Complete	Complete	Complete	Complete	N/A	Complete	10/12/23	On going	Shoulder Strengthening is going down, Drainage structures on the south end will be complete within two weeks, we expect to be in Phase two with Traffic switched to the southbound side by the end of April. Revising the subgrade treatment that will work better with the soil present. Installing storm sewer. Closed Morgan Ave for 37 day closure. Working on Surface asphalt for mainline pavement.
2000738	B-42186	Risse, Dakota	SR 61 Over Taylor Ditch, 2.55 mi N of SR 66	Bridge Deck Overlay	Complete	Complete	N/A	On-Going	N/A	Complete	11/15/23	On going	Awarded to E & B paving LLC. Construction is on-going, got word that it is a little behind schedule.
2000739			SR 62 Over Otter Creek, 1.01 mi W of SR 161	Bridge Deck Overlay									
2000741			SR 161 Over Little Red Creek, 0.13 mi S of SR 68	Bridge Deck Overlay									
2000768			SR 161 Over I-64 EB/WB 0.39 mi S of SR 68	Bridge Deck Overlay									
2000769			SR 161 Over I-64 EB/WB, 0.73 mi N of SR 68	Bridge Deck Overlay									
2101026			I 64 over UNT, 0.64 E JCT SR 161	Scour Protection (Erosion)									

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information					
					Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction						
1900268	R-44898	Bullock, Matthew	SR 66 At 1.79 mi E of US-41 (Vann Ave)	Intersection Improvement	Complete	3/9/22	8/1/22	On Going	On Going	Complete	1/18/24	On going	Contract was awarded to JBI for \$35,498,919.88. Pre-Construction meeting held 2/22/24. Construction is set to begin at Vann and Stockwell by the end of August 2024. Vann Ave left turns & Signal has been removed. Work on Stockwell Median complete. Working through Utility Conflict on the south. Division Street closed 9/4. Vann work is completed. Working on the outside area of Stockwell.					
1900292			SR 66 At 1.20 mi W of I-69 (Burkhardt Rd)	Intersection Improvement				On Going	On Going									
1900317			SR 66 At 0.58 mi W of I-69 (Cross Pointe Blvd)	Intersection Improvement				On Going	On Going									
2000217			SR 66 At 2.25 mi E of US 41 (Stockwell Rd)	Intersection Improvement				On Going	On Going									
1800176	R-42748	Risse, Dakota	SR 61 From 0.14 mi S of I-64 to 0.88 mi N of SR-68 (Lynnville)	HMA Overlay, Preventive Maintenance	Complete	Complete	N/A	Complete	On Going	Complete	1/18/24	On going	Construction should begin early spring. Town is working with Commonwealth on lighting design. Pre-Construction Conference held 3/28/24. Utility Relocations on going, Construction has started. Sidewalk work continued. Finished installing pipe and structures.					
2000736		Risse, Dakota	SR 61 Over Smith Fork, 2.15 mi N of SR 68	Bridge Deck Overlay	Complete	Complete		Complete	On Going	Complete		Complete	Complete	Bridge and patching are complete.				
2000860			SR 61 From 0.81 mi N of SR 68 (N Town Limits Lynnville) to SR 64	HMA Overlay, Preventive Maintenance	Complete	Complete		Complete	On Going	Complete		Complete	Complete	Complete				
2200893	B-44549	McCormick, Katie	I 69 05.53 S I-64	Bridge Deck Overlay	Complete	12/14/22	N/A	Complete	Complete	Complete	1/18/24	Complete	Construction completed.					
2001053	R-42736	McCormick, Katie	I 69 I-69, 0.07 miles west to .42 miles west of US 41/I-69 jct (5 Structures)	Small Structures & Drains Construction	Complete	Complete	Complete	Complete	Complete	Complete	4/10/24	Complete	Construction completed.					
2000485	B-42728	Hill, Luke	SR 62 Over Caney Creek, 6.34 mi W of SR 261, EBL	Bridge Thin Deck Overlay	Complete	Complete	Complete	Complete	Complete	Complete	2/15/24	On-Going	Project moved to Luke Hill. Final Tracings being reviewed. Contract scheduled to let in February. Questions being answered. Contract awarded to Ram Construction with a winning bid of \$876,166.92. Construction will be completed by late October. Pre-Final was held on 11/8/2024. Construction near completion.					
2000486			SR 62 Over Caney Creek, 6.34 mi W of SR 261, WBL	Bridge Thin Deck Overlay				Complete										
2000487			SR 62 Over Stollberg Ditch, 5.35 mi W of SR 261, EBL	Bridge Thin Deck Overlay				Complete										
2000488			SR 62 Over Stollberg Ditch, 5.35 mi W of SR 261, WBL	Bridge Thin Deck Overlay				Complete										
2000129	R-44971	Sprinkle, Emily	SR 66 From 2.76 miles West of US 41 Jct	Slide Correction	Complete	Complete	N/A	Complete	N/A	Complete	10/9/24	On-Going	Final Field Check scheduled for 5/29/2024. Final Tracings have been submitted, currently being reviewed. Files have been sent to Central Office for review. Awaiting October letting. Project was awarded. Waiting on Pre-Construction meeting to be scheduled.					
1702066	R-42287	Bullock, Matthew	SR 62 Pedestrian Walk at SR-62 EB/WB	Bridge Replacement	Complete	Complete	Complete	On Going	Complete	Complete	3/27/24	On-Going	Files have been moved to Central Office for Advertisement. Working through final Utility Information and Railroad Coordination. Project has been advertised on a special Letting 3/27/24. Project was awarded to Ragle and E&B Joint Venture for \$142,459,537.95, Asphalt was the winning pavement type. Pre-Construction Meeting was scheduled for 5/2/24. Shoulder Strengthening in ongoing on the south side. Utility relocations are ongoing throughout the corridor. Crossovers are close to completion, will shift traffic to the south side of Median by October. Utility relocations ongoing. Traffic is shifted into the Eastbound lanes, Demolition work has started for Pavement and Bridges.					
1900262			SR 62 At 6.62 mi W of US-41 (Schutte Rd)	Intersection Improvement				On Going										
1900264			SR 62 At 4.58 mi W of US-41 (Rosenberger Ave)	Intersection Improvement				On Going										
1900308			SR 62 From Rosenberger Rd (4.59 mi W of S Jct US-41) to 3.92 mi W of S Jct US-41 (Ingle Ave)	Road Reconstruction (3R/4R Standards)				On Going										
2001917			SR 62 From 8.56 mi W US 41 to 4.59 mi W of US 41 (East of Posey/Vanderburgh Count Line to Rosenberger Rd)	Rubblize PCCP & HMA Overlay				On Going										
2100041			SR 62 At McDowell Road, 7.75 mi W of US41	Intersection Improvement				On Going										
2200880	B-44547	Malone, Brian	I 64 03.04 E SR 65	Bridge Painting	Complete	Complete	N/A	Complete	Complete	Complete	5/9/24		Project let on 05/09/2024. Awarded to Three Star Painting Inc. for \$932,702.02					
2002063	B-43235	Lyle, Rachel	SR 68 over MILL CREEK, 00.26 E SR 61	Bridge Replacement	Complete	Complete	Complete	On Going	On Going		7/10/25		Stage 3 files submitted on 10/31/2024 and at Central Office for review.					
2001912	R-43248	Sturgeon, Clancy	I 64 From 0.5 mi E of US 41 to 0.41 mi E of I-69	HMA Overlay, Preventive Maintenance	Complete	Complete	N/A	CE1 9/17/2019	N/A	9/23/24	1/15/25		In design development-In house design. FT due 9/23/24. RFC 10/23/2024 Letting 1/15/2025 All documents with Contracts section. Letting Date is 1/15/25					
2201132	R-44695	Whitehead, Chad	SR 68 From 1.2 mi E. US 41 to 4.0 mi W. of SR 61 intersection on SR 68 (RPs 23.2, 31.59 and 31.79)	Small Structures & Drains Construction	Complete	Complete	N/A	Complete	On Going		3/12/25		Continue work on Stage 3 and lots of utility coordination. Letting moved to 3/12/2025. Working with Centerpoint to relocate.					
1701058	R-40551	Risse, Dakota	SR 62, various locations between SR 61 and the West Jct SR-161	Small structure replacements	7/31/18	8/15/19	N/A	All approvals done by 9/2/2020	On Going	1/24/22	2/12/25		Letting moved to 2/12/2025 due to Environmental delay on the contract. Still has a tight RFC, but documents are coming together to be in on time for central office review.					
1700170			SR 161 10.46 miles N Jct SR-66	Small Structure Replacement														
1702071			SR 62 04.79 mile E SR-61	Small Structure Replacement														
1702072			SR 62 3.88 mile E, W Jct SR-161	Small Structure Replacement														
2001938			SR 261 over UNT, 3+70 N JCT SR 66	Small Structure Replacement with Bridge										Complete	Complete	N/A	On Going	On Going
1900115			SR 161 Over Coles Creek, 0.69 mi N SR-62	Replace Superstructure										Complete	Complete	Complete	On Going	N/a

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information	
					Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction		
1593066	B-39418	Risse, Dakota	SR 68 Over Simpson Branch, 2.33 miles E of SR-61	Bridge Replacement	Complete	Complete	Complete	Complete	N/A	Complete	1/15/25		Final Tracing documents turned into central office for review.	
2002134	B-43231	Brazinsky, Greg	I 69 NB over SR 66 EB/WB (LLOYD EXP), 01.55 S SR 62	Bridge Painting	On going	Complete	N/A	On Going	N/A		2/12/25		Stage 3 files submitted (resubmittal) - held MOT (maintenance of traffic) meeting on 07/02/2024 for additional questions with Vincennes Traffic Engineer and Area Engineer.	
2002135			I 69 SB over SR 66 EB/WB (LLOYD EXP), 01.55 S SR 62	Bridge Painting										On Going
2002368			I 69 NB RAMP TO SR 57 over I-69 NB/SB, 02.41 S I-64	Bridge Painting										On Going
2200910			I 69 01.55 N SR 66	Bridge Painting										On Going
2200911			I 69 01.55 N SR 66	Bridge Painting										On Going
1902739	B-44147	Hill, Luke	SR 62 over HARPER DITCH, 01.78 E US 41	Substructure Repair And Rehabilitation	Complete	Complete	N/A	On-Going			5/7/25		PM was changed to Luke Hill. Final Field Check scheduled for 9/30/24. Utility coordination is ongoing. Working on Final Tracing Documents.	
2301254	R-45152	Sprinkle, Emily	SR 62 from 3.92 mi W of S Jct US 41 (Ingle Ave) to 2.72 mi W of Jct US 41 (Wabash Ave)	Pavement Replacement	Complete	Complete	Complete	Complete	On-going		12/10/25		New Contract, separated Des from the larger Lloyd project R-42287 to allow for Utility Relocations. Public Hearing Scheduled 9/26/23. Working to finalize Utility relocation Workplans and Agreements. Working on Stage 3 plans and redetermining utility conflicts. Updating contract documents. Working to determine lighting locations with City of Evansville.	
1900263			SR 62 At 3.09 mi W of US-41 (St. Joseph Ave.)	Intersection Improvement										
2000187			SR 62 2.72 mi W of US 41 (Wabash Ave)	Intersection Improvement										
2100633	B-43972	Whitehead, Chad	SR 61 over CARTER-TRAYLOR DITCH, 00.08 E SR 261	Bridge Thin Deck Overlay	Complete	Complete	Complete	On Going	N/A		9/10/25		In design development. Initial Field Check held October 26, 2022. Environmental document complete. Waiting for stage 3 submittal date. Continue stage 3 design	
2100634			SR 61 over CYPRESS CREEK, 00.19 E SR 261	Bridge Thin Deck Overlay				On Going						
2100812	B-43986	McCormick, Katie	SR 66 over UNT, 1.45mi E JCT SR 65	Small Structure Pipe Lining	Complete	Complete	N/A	On-Going	On Going		10/8/25		ENV Permits submitted 9/26/2024. STG3 - due February of 2025	
1601011	R-39923	Hill, Luke	US 41 At Lynch Road, 1.0 mi N of SR-66	Intersection Improvement. Added left turn lane on SB US 41. No improvements on Lynch other than resurface.	Complete	Complete	None	CE1 9/17/2019	N/A	8/4/25	11/13/25		Project going to be moved back to a 2028 letting. Changes in scope are taking place and discussion about adding a right turn lane are on-going. Contingent on funds and cost.	
2100260	R-43982	Sturgeon, Clancy	SR 57 From 1.32 N. US 41(End of Concrete) to S. Jct. of I 69 (end of Asphalt)	HMA Overlay, Preventive Maintenance	Complete	Complete	N/A	On-Going	On-Going	7/21/25	11/13/25		Pavement Design delayed, we have a tentative date of 12/31/24 to receive. Pavement Core Report received 8/23/24. Still waiting on Pavement Design	
2100668	B-43969	Whitehead, Chad	I 64 EBL over CR 100 W, 01.92 E SR 61	Bridge Deck Overlay	Complete	Complete	N/A	On-Going	On Going		12/10/25		Currently in stage 3 design development. Scour Analysis, Environmental, Topographic survey are all complete. Survey approved on 8/26/24. Stage 3 design and plan development. Median Drain Design.	
2100669			I 64 WBL over CR 100 W, 01.92 E SR 61	Bridge Deck Overlay				On Going						
2100717			I 64 EBL over TRIB. OF COLES CREEK, 06.74 E SR 61	Bridge Deck Overlay				Complete						
2100718			I 64 WBL over TRIB. OF COLES CREEK, 06.74 E SR 61	Bridge Deck Overlay				Complete						
2100044	R-44013	Hill, Luke	SR 62 (Morgan Ave.) At Boeke Road, 1.01 mi E of US 41	Intersect. Improv. W/ Added Turn Lanes	Complete	2/15/2024	N/A	On-Going	On-Going		2/10/27		In design development. Initial Field Check was held in February. Utility coordination is ongoing, while Stage 1 plans are being designed. This contract was pushed back to a letting date of 2/10/2027 due to traffic funding. Reviewing Stage 2 Design comments and a Traffic Management Plan meeting is in process of getting scheduled.	
2100051			SR 62 At Stockwell Road, 2.01 mi E of US 41	Intersect. Improv. W/ Added Turn Lanes				On-Going						
2200688	B-44512	Risse, Dakota	SR 61 00.21 miles S of SR 68	Bridge Thin Deck Overlay	Complete	On-Going		On-going	On-Going		7/8/26		Eliminated.	
2200714			I 64 EB over Indiana Southern RR 03.00 miles W of SR 61	Bridge Thin Deck Overlay				On-going						
2200715			I 64 WB over Indiana Southern RR 03.00 miles W of SR 61	Bridge Thin Deck Overlay				On-going						
2200649	B-44508	Hill, Luke	US 41 NB over Pond Flat Ditch 02.01 miles S of I-64	Bridge Replacement	Complete	N/A	N/A	On-going			9/2/26		Hydraulic Assessment is currently in review at INDOT. Currently working on Stage 1 plan development. Going to be bundled with US 41 Rubblization project.	
2200650			US 41 SB over Pond Flat Ditch 02.01 miles S of I-64	Bridge Replacement				On-Going						
2200978	R-44501	Risse, Dakota	SR 61 From SR 66 to E Jct with SR 62	Concrete Pavement Restoration (CPR)	Complete			On-Going	On-Going		9/2/26		Project is currently suspended.	

Des	Contract	Project Manager	Project	Description	Preliminary Engineering/ Design				Right-of-Way	Design	Construction		Most Current Status Information
					Consultant Selection & NTP	Preliminary Field Check	Public Hearing / Meeting Notice	Environmental Approval	Right of Way Acquisition	Final Tracings	Bid Letting/ Award	Construction	
2200037	R-44499	Hill, Luke	US 41 0.66 miles S. of SR 57 at St. Petersburg Rd	Intersection Improvement	Complete	N/A	On-Going	On-Going	On-Going		<i>9/15/27</i>		Kick-Off Meeting Held in November, Early Development for Stage 1 plans and Utility Coordination Meetings are on On-Going and Survey is being completed. Stage 1 of plan design was submitted on 9/3/2024. Discussion about moving the letting date due to traffic funds are in process. Environmental Investigation and utility coordination are on-going. Preliminary Field Check is getting scheduled for a late November/ Early December date.
2200040			US 41 At SR 57 Intersection	Intersection Improvement	Complete	N/A	On-Going	On-Going	On-Going		<i>1/16/30</i>		Kick-Off Meeting Held in November, Early Development for Stage 1 plans and Utility Coordination Meetings are on On-Going and Survey is being completed. Due to shifting Safe Program prioritization. Project letting was moved to 1/16/2030. Stage 1 design plans are currently getting developed.
2200044			US 41 1.57 miles S of SR 57 At St. George Road	Intersection Improvement	Complete	N/A	On-Going	On-Going	On-Going		<i>11/15/28</i>		Kick-Off Meeting Held in November, Early Development for Stage 1 plans and Utility Coordination Meetings are on On-Going and Survey is being completed. Met with the Evansville Airport to discuss plans and Right-of-Way. Held meeting with stakeholders across the airport to discuss the traffic flow and maintenance of traffic issues. Due to shifting Safety Program prioritization, project letting was moved to 11/15/2028. Due to the results of the Displaced Left Turn Review, multiple alternatives are getting designed. Continued work on environmental and utility investigations.
2200518	R-44505	Hill, Luke	I 64 From 3.32 miles E of SR 65 interchange to 1.69 miles W of SR 37 interchange	Small Structures & Drains Construction	Complete	Complete	On-Going				<i>11/5/26</i>		Scoping meeting was held on 3/6/2023. Continuation of Stage 1 designing with Hydraulics being investigated. Preliminary Field Check will be held in the fall. Archaeological investigation is on-going.
2200972	R-44506	Hill, Luke	I 64 From 0.82 miles E of SR 65 to 0.96 miles E of SR 65	Slide Correction	Complete	Complete	On-Going				<i>12/9/26</i>		Holding scoping meeting 5/8/2023. Preliminary Field check held on May 29th. Stage 1 plans being developed. Soil borings took place in October and geotechnical report is being developed.
2200684	B-44509	Sturgeon, Clancy	SR 57 01.08 miles S of I-69	Bridge Rehabilitation Or Repair	Complete	Complete	N/A	On-Going	On-Going	9/20/27	1/12/28		Stage 2 review completed 10/4/24. Waters report submitted 10/9/24

Non-italicized dates reflect the completion date for the activity.
Italicized dates reflect anticipated completion dates for the activity, where appropriate.