

Seyed Shokouhzadeh Executive Director

EVANSVILLE METROPOLITAN PLANNING ORGANIZATION TECHNICAL COMMITTEE MINUTES

Regular meeting held at 10:00 a.m. in Room 318 Civic Center Complex – Administration Building Evansville, Indiana

January 9, 2025

The following are minutes and not intended to be a verbatim transcript. An audio version of the proceedings can be heard or viewed on our website at www.evansvillempo.com.

1. ROLL CALL

Members Present:

In person: Luke Hill, Mike Labitzke, Stephen Wilson, Braden Downing *Webex/Phone:* David Broderhausen, Karen Brooks, Nate Hahn, Nick Hall, Shawn Hayden, Karen Horiszny, Chai Mamidala, John Petkovsek, Lorie Van Hook, Jessica Waddle, Crystal Windhaus, Thomas Witt

Evansville MPO Staff Present:

In person: Seyed Shokouhzadeh, Pam Drach, Erin Schriefer, Amir Varshochi, Cory Marshall *Webex/Phone:* Kari Akin, Matt Schriefer, Jennifer Scott

Nate Hahn directed the meeting.

2. APPROVAL OF MINUTES

Shawn Hayden made a motion for approval and Mike Labitzke seconded the motion; motion carried.

3. OLD BUSINESS

a. Project Update - presented by Pam Drach

Project	Description	Most Current Status Information								
City of Evansville										
Walnut Street Ph 3: MLK Jr Blvd to US 41Road Diet with bike and pedestrian accommodations, green infrastructure, and a multiuse path.Much of the construction from US 41 to Canal St is complete. Utility relocations a sewer installation continue from Heidelbach Ave to Martin Luther King Jr Blvd.										
Vanderburgh Cou	inty									
Oak Hill Rd: Eastwood Dr to Millersburg Rd	Road widening with bike and pedestrian accommodations	The watermain installation is completed in phase 2 up through William Brooks Drive. The contractor will begin work on completing hydrants and services after testing and chlorination are complete.								
Oak Hill Rd: Lynch Rd to St George Rd	Road widening with bike and pedestrian accommodations	39 parcels had been acquired as of mid-December; offers have been approved for all parcels.								

Evansville Metropolitan Planning Organization

Warrick County											
Epworth Rd Phase 2: SR 662 to Tecumseh DrRoad widening with bike and pedestrian accommodationsDesign consultant has been selected and the contract is in negotiations.											
City of Henderson	City of Henderson/Henderson County										
Green River Rd: Bend Gate Rd to Osage Dr	Sidewalk extension with ADA improvements and markings	Waiting on approval of the additional funding for construction.									

INDOT Updates – presented by Luke Hill

Contract	Project	Description	Most Current Status Information							
INDOT										
R-39921	SR 66 At Epworth Road, 0.16 mile E I- 69	Intersection improvement project	Working on Reflectivity of pavement markings.							
B-42876	US 41 Pedestrian walk at US41 & Washington Ave US 41 0.87 mi S of SR62/66 (Washington Ave)	Pedestrian Bridge Intersection Improvement, Median U- Turn	Pedestrian Bridge is open to Pedestrian traffic. Work on Median U-turn is ongoing.							
B-42187	I 64 Over Abandoned N & S RR, EBL, 0.82 mi E SR-65 I 64 Over Abandoned N & S RR, WBL, 0.82 mi E SR-65	Bridge Deck Replacement Bridge Deck Replacement	Project is completed.							
R-41410	US 41 From N of SR 66/SR 62 (Lloyd Expwy) to 0.74 mi N of SR 66 (Diamond Ave)	Pavement replacement	Moving into Phase 3 to work on median and southbound lanes soon: several left turns will be restricted.							
	SR 66 At 1.79 mi E of US-41 (Vann Ave) SR 66 At 1.20 mi W of I-69 (Burkhardt Rd)	Intersection Improvement Intersection Improvement	-							
R-44898	SR 66 At 0.58 mi W of I-69 (Cross Pointe Blvd) SR 66 At 2.25 mi E of US 41 (Stockwell	Intersection Improvement Intersection Improvement	In Phase 2 at Stockwell, work in the median is ongoing.							
R-42748	Rd) SR 61 From 0.14 mi S of I-64 to 0.88 mi N of SR-68 (Lynnville)	HMA Overlay, Preventive Maintenance	Sidewalk work continued.							
B-44549	I 69 05.53 S I-64	Bridge Deck Overlay	Construction completed.							
R-42736	I 69 I-69, 0.07 miles west to .42 miles west of US 41/I-69 jct (5 Structures)	Small Structures & Drains Construction	Construction completed.							
B-42728	SR 62 Over Caney Creek, 6.34 mi W of SR 261, EBL SR 62 Over Caney Creek, 6.34 mi W of SR 261, WBL SR 62 Over Stollberg Ditch, 5.35 mi W of SR 261, EBL SR 62 Over Stollberg Ditch, 5.35 mi W of SR 261, WBL	Bridge Thin Deck Overlay Bridge Thin Deck Overlay Bridge Thin Deck Overlay Bridge Thin Deck Overlay	Construction completed.							
R-44971	SR 66 From 2.76 miles West of US 41 Jct	Slide Correction	Project was awarded, waiting on Pre-Construction meeting to be held on 1/8/2025.							
	SR 62 Pedestrian Walk at SR-62 EB/WB SR 62 At 6.62 mi W of US-41 (Schutte Rd) SR 62 At 4.58 mi W of US-41	Bridge Replacement Intersection Improvement	-							
R-42287	(Rosenberger Ave) SR 62 From Rosenberger Rd (4.59 mi W of S Jct US-41) to 3.92 mi W of S Jct US-41 (Ingle Ave)	Intersection Improvement Road Reconstruction (3R/4R Standards)	Traffic is shifted into the Eastbound lanes, Demolition work has started for Pavement and Bridges. T-Wall construction at bridges is ongoing.							
	SR 62 From 8.56 mi W US 41 to 4.59 mi W of US 41 (East of Posey/Vanderburgh Count Line to Rosenberger Rd	Rubblize PCCP & HMA Overlay								

	SR 62 At McDowell Road, 7.75 mi W of US41	Intersection Improvement						
	SR 62 Pedestrian Walk at SR-62 EB/WB	Bridge Replacement						
	SR 62 At 6.62 mi W of US-41 (Schutte Rd)	Intersection Improvement						
	SR 62 from 3.92 mi W of S Jct US 41 (Ingle Ave) to 2.72 mi W of Jct US 41 (Wabash Ave) SR 62 At 3.09 mi W of US-41 (St. Joseph Ave.)	SR 62 from 3.92 mi W of S Jct US 41 (Ingle Ave) to 2.72 mi W of Jct US 41 (Wabash Ave) SR 62 At 3.09 mi W of US-41 (St. Joseph Ave.)	Working on Store 2 plans, revising utility agreements, and					
R-45152	SR 62 2.72 mi W of US 41 (Wabash Ave)	SR 62 2.72 mi W of US 41 (Wabash Ave)	Working on Stage 3 plans, revising utility agreements, and finalizing utility conflicts.					
	SR 62 from 3.92 mi W of S Jct US 41 (Ingle Ave) to 2.72 mi W of Jct US 41 (Wabash Ave)	SR 62 from 3.92 mi W of S Jct US 41 (Ingle Ave) to 2.72 mi W of Jct US 41 (Wabash Ave)						
R-39923	US 41 At Lynch Road, 1.0 mi N of SR- 66	Intersection Improvement. Added left turn lane on SB US 41. No improvements on Lynch other than resurface.	Project got moved back to a November 2027 letting, due to lack of funds. Added right turn lane being added back in the design after getting approved from central office.					
R-43982	SR 57 From 1.32 N. US 41(End of Concrete) to S. Jct. of I 69 (end of Asphalt)	HMA Overlay, Preventive Maintenance	Pavement Design received 12/13/2024. Stg 3 Due in March 2025.					
R-44013	SR 62 (Morgan Ave.) At Boeke Road, 1.01 mi E of US 41 SR 62 At Stockwell Road, 2.01 mi E of US 41	Intersect. Improv. W/ Added Turn Lanes Intersect. Improv. W/ Added Turn Lanes	Reviewing Stage 2 Design comments and a Traffic Management Plan meeting is in process of getting scheduled.					
	US 41 0.66 miles S. of SR 57 at St. Petersburg Rd	Intersection Improvement	Environmental Investigation and utility coordination are on- going. Preliminary Field Check was held on 11/25/24.					
R-44499	US 41 At SR 57 Intersection	Intersection Improvement	Project letting was moved to 1/16/2030. Stage 1 design plans are currently getting developed and will be submitted soon.					
	US 41 1.57 miles S of SR 57 At St. George Road	Intersection Improvement	Due to the results of the Displaced Left Turn Review, multiple alternatives are getting designed. Continued work on environmental and utility investigations.					
R-44505	I 64 From 3.32 miles E of SR 65 interchange to 1.69 miles W of SR 37 interchange	Small Structures & Drains Construction	Archaeological investigation is on-going as well as the Red Flag Investigation.					
R-44506	I 64 From 0.82 miles E of SR 65 to 0.96 miles E of SR 65	Slide Correction	Meeting will be held on 1/10/25 to discuss geotechnical report and cost estimate.					

This item was informational and did not require committee action.

4. NEW BUSINESS

a. 2024-2028 TIP Amendments – presented by Pam Drach

The Evansville MPO amended the FY 2024-2028 Transportation Improvement Program with the following:

	Contract	_			County	Work Type	Funding Type	% Split	Action	Fiscal Year	Phase/ Source	Current TIP Entry Total	New TIP Entry		
Sponsor		Des#/ID#	Road	Description									COLORED A	Federal Sta	te/Local
											_		All amounts	in thousands	
INDOT	43231	2002024	1-69	1.55 mi S SR 66	55 mi S SR 66 Vanderburgh Bridge Painting		STBG	80/20	Revise Funding	2025	PE	\$355	\$330	\$264	\$66
				Includes Des# 2002368. 2002046. 2200911, 220091	10					2025	CN	\$5,171	\$2,100	\$1,680	\$420
INDOT	46029	2002135	I-69	SB/NB over SR 66 EB/WB Lloyd Exp, 1.55 mi S SR 62	Vanderburgh	Bridge Painting	STBG	80/20	Add Project	2025	CN	\$0	\$401	\$361	\$40
				Includes Dos# 2002134										\$0	\$0
INDOT	45285	2300807	SR 62	SR 62 Bridge over Harper Ditch, 1.78 mi E of US 41	Vanderburgh	Bridge Deck Overlay	BR	80/20	Add Project	2026	PE	\$ 0	\$200	\$160	\$40
										2028	CN	\$0	\$1,000	\$800	\$200
	44499	2200044	US 41	1.57 ml. S of SR 57 at St George Rd	Vanderburgh	Intersect. Improv. W/ Added Turn Lanes	HSIP	90/10	Revise Funding and	2025	PE	\$0	\$700	\$630	\$70
INDOT									Fiscal Years	2025	RW	\$285	\$1 65	\$149	\$17
										2026	CN	\$765	\$115	\$104	\$12
										2027	CN	\$8,153	\$0	\$0	\$0
	45753	2200037	US 41	0.66 mi. S of SR 57 at Petersburg Rd	Vanderburgh	Intersect. Improv. W/ Added Turn Lanes	HSIP	90/10	Add Project	2025	RW	\$0	\$45	\$41	\$5
INDOT										2026	CN	\$0	\$650	\$585	\$65
										2027	CN	\$0	\$944	\$850	\$94

David Broderhausen made a motion for approval and John Petkovsek seconded the motion; motion carried.

b. 2024-2028 TIP Modifications – presented by Pam Drach

Date	Sponsor		0		Description			Funding	% Split	Action	Fiscel Year	Phase/S	Current TIP	New TIP Entry		
Processed		Contract	Des#/ID#	Road		Gounty	Work Type	Туре				ource	Entry		Federal Sta	te/Local
		10001	2002343	SR 62	Various locations in the Vincennes District			NHPP		Move FY	0004	CN	44 445	All amounts In		\$0
	INDOT	43204	2002343	58 62	various locations in the vincennes District	Various	Drainage Ditch Correction	NHPP		MOVE FY	2024	CN	\$1,135 \$0	\$0 \$1,135	\$0 \$908	\$227
25-Nov-24	INDOT	43248	2001914	1-69	Various locations in Vanderburgh and Pike Countles	Vanderburgh	HMA Overlay, Preventive Maintenance	NHPP		Add Funding	2025	CN	\$15,342	\$16,842	\$13,474	\$3,368
		45921	2401671	Various	includes Des# 2001912 Improve and/or upgrade the pavement	Maadaabaadh	Line Thermonicatio	HSIP	00/40	Add Desires	2026	CN	\$0	P1 104	\$994	\$110
	Evansville	45921	24016/1	various	markings to thermoplastic and multi-	Vanderburgh	Line, Thermoplastic	HSIP	90/10	Add Project	2026	CN	30	\$1,104	\$994	\$110
					Group Project: Signing, Marking, Striping, and Rumple (Strips										
	Evansville	45893	2401669	Various	Install Radar Speed Limit Feedback systems at various locations on Diamond Ave, Covert Ave, and Lynch Rd	Vanderburgh	Other Intersection Improvement	HSIP	90/10	Add Project	2026	CN	\$0	\$92	\$83	\$9
					Group Project: Signing, Marking, Striping, and Rumple :	Strips			_							
	Evansville	45897	2401668	John St	Installation of pavement markings, LED Stop signs, Stop Ahead markings, and	Vanderburgh	Other Intersection Improvement	HSIP	90/10	Add Project	2026	CN	\$0	\$212	\$191	\$21
	Lvansvine				Group Project: Signing, Marking, Striping, and Rumole 9	Strips									\$0	\$0
	Evansville	45901	2401666	Various	Install signal backplates at various signalized intersections throughout the City.	Vanderburgh	Traffic Signal Visibility Improvements	HSIP	90/10	Add Project	2026	CN	\$0	\$921	\$829	\$92
3-Dec-24					Group Project: Traffic Signal and Lighting System	Improvements										
	Evansville	45919	2401664	Franklin St	Road reconfiguration to reposition travel lanes, parking, and multiuse path from Fulton Ave to First Ave.	Vanderburgh	Line, Thermoplastic	HSIP	90/10	Add Project	2026	CN	\$0	\$166	\$149	\$17
					Group: Project: Signing, Marking, Striping, and Rumple 5	Strips										
	Warrick	45920	2401529	Various	Installation of conflict management system at various intersections in Warrick County	Warrick	Un-Signalized Intersection Sign & Marking Visibility Imp	HSIP	90/10	Add Project	2026	CN	\$0	\$120	\$108	\$12
					Group Project: Signing, Marking, Striping, and Rumple 5	Strps										
	INDOT	40551	1700170	Various	Various locations in the Vincennes District	Warrick	Small structure replacement	STBG	80/20	Increase Funding	2025	CN	\$5,932	\$6,532	\$5.226	\$1.306
					Includes Des# 1701055, 1702071, 1702072, 200194	12, 1900115, 200193	5									

The Evansville MPO modified the FY 2024-2028 Transportation Improvement Program with the following:

This item was informational and did not require committee action.

c. Metropolitan Transportation Plan (MTP) 2050 Modification – presented by Pam Drach

The Evansville MPO has modified the Metropolitan Transportation Plan (MTP) 2050 to include:

- Moving the Third St project and the Epworth Rd Phase 2 project from the 2024-2030 project listing to the 2031-2040 project listing;
- Updating cost estimates in the 2024-2030 project listing to reflect costs from lettings or current updates from quarterly project reviews as appropriate;
- Revising the Federal Fiscal Constraint table to reflect the above modifications.

This item was informational and did not require committee action.

d. 2025 Title VI Goals and Accomplishments Report - presented by Pam Drach

At the beginning of each year, the Evansville MPO develops a list of Title VI accomplishments from the prior year and Title VI goals for the upcoming year. These goals and accomplishments include completed and upcoming trainings and workshops, updates to Title VI documents and surveys, and the total number of Title VI complaints from the previous year.

The complete list forms the annual Title VI Goals and Accomplishments Report. The 2025 report will be added to the appendices of the *Title VI Implementation & Limited English Proficiency Plan*.

This item was informational and did not require committee action.

e. Draft 2026-2030 TIP Program of Projects - presented by Pam Drach

The Evansville MPO is developing the FY 2026-2030 Transportation Improvement Program (TIP). The TIP provides a five-year funding and implementation schedule for projects based on the expected available federal funds. A draft program of projects was developed for the Indiana Department of Transportation (INDOT), Kentucky Transportation Cabinet (KTYC), the Local Public Agencies (LPA), and transit agencies. The draft program was developed based on the expected FY 2026-2030 TIP funding program amounts, the current and anticipated phased of project development, and through consultation with local officials, transit providers, INDOT, and KYTC.

The draft program of projects does include information for the Ohio River Crossing ORX project for Phase 1 (Sections 1 and 3) which is currently under construction and Phase 2 (Section 2) which includes the actual bridge. The current project listing for Phase 1 does not show funding, but that does not mean that the project is not moving forward with construction. This just means that no additional funding is anticipated to be applied to the phase between 2026 and 2030. The numbers shown in the draft program of projects for Phase 2 are for planning and cost to complete, and they are reflected in a financial plan for ORX. That plan can be found on the ORX website: https://i69ohiorivercrossing.com/

The draft program of projects is ready for review. The current schedule is to present the full Draft 2026-2030 TIP document at the March 13, 2025 meetings, with the final document scheduled for May 8, 2025 approval.

You can contact the office with any questions on the draft program of projects.

Nate Hahn asked if the ORX project was included in the TIP so if/when funding was available, it could be plugged in. Pam Drach confirmed that, adding that the DOTs will let the MPO know if any money needs to be programmed into these timeframes, and the MPO would bring it back to the board for approval and process it as a modification or amendment.

This item was informational and did not require committee action.

f. EMPO Certification Review – presented by Erin Schriefer

The Federal Highway Administration and Federal Transit Administration will be conducting a Certification Review of the transportation planning process for the Evansville MPO on January 22nd and 23rd.

The Infrastructure Investment and Jobs Act continues the requirement for certification once every four years. These reviews are conducted with the objective of evaluating the transportation planning process, and to highlight good practices, exchange information, and identify opportunities for improvements.

The certification review will involve an opportunity for the public, as well as key MPO committee members and special interest groups, to provide comments to the FHWA and FTA on the transportation planning process.

Two public meetings will be held to provide the opportunity to speak directly to the FHWA and FTA. These meetings will be held:

- In Evansville at the C K Newsome Center on Tuesday, January 21 from 5:30 to 6:30 pm
- And in Henderson at the Henderson County Public Library on Wednesday, January 22 from 5:30 to 6:30 pm

There is also a comment form on the MPOs website for you to share your opinions.

This item was informational and did not require committee action.

5. OTHER BUSINESS

None.

EMPO Technical Committee Minutes January 9, 2025 Page 6

6. PUBLIC COMMENTS

None.

7. UPCOMING DATES

- CY 2025 EMPO Technical Meetings:
 - o March 13
 - o May 8
 - o July 10
 - o September 11
 - November 13

Meeting adjourned.